



PROJECT *Update*

Issue No. 3 - October 2021

Phase 2B: Arden Service Area Pipe and Meter Installation Project

Project Updates

As of October 20th, Teichert has completed all of the potholing work for the Project and is approximately 17% complete with water main installation based on the progress in Phase A (see attached map). Weather permitting, water main installation in Phase A should wrap up at the end of October and then crews will move on to Phase B (Huntington Road and Bret Harte Road). Starting in November, water service installation crews will arrive and begin working concurrently in Phase A. The newly installed water mains, water service connections and fire hydrants will remain empty until proper testing, disinfecting and flushing is performed. Existing fire hydrants will remain in place until the new fire hydrants are tied into the existing system. Please do not be alarmed to see two hydrants next to each other until we activate the new system to remove the old one.

Contact Information

Project Engineer, Helen Rocha
Phone: (916) 874-3070
E-mail: ArdenServiceMeters@saccounty.net

Lead Construction Manager, Ricardo Bedoy
Phone: (408) 838-9572

Lead Inspector, John Vega
Phone: (916) 709-9065

Service Line Inspector, Tom Gomes
Phone: (530) 913-1872

Teichert Construction
Contractor Project Manager: Philip Crummett
Phone: (916) 997-4525

Teichert will continue placing door hangers a few days prior to the start of the water main or service line work. If you are notified for water main installation, please use this time to plan your ingress and egress accordingly. Follow direction for "No Parking" signs, closed sidewalks and stay clear of the work area for safety.

Project Summary

- Begin Construction – July 2021
- Work Completed: Layout of mainline trench, pothole of mainline and service connections, 17% of water main installation, 5% of fire hydrant installation
- Work Remaining: Install remaining water main, fire hydrants, water services, test and tie-in new system, set meters, remove and/or replace fire hydrants, abandon old water main, install ADA ramps, restore street
- End Construction – Expected June 2022

Project Webpage

Please visit: www.scwa.net and search "Phase 2B - Arden Service Area Pipe and Meter Installation Project" for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be rerouted to the Project webpage.



Questions or Concerns?

Contact Sacramento County Water Agency's Project Manager, Helen Rocha at (916) 874-3070 or ArdenServiceMeters@saccounty.net.

Phase 2B-Arden Service Area Pipe and Meter Installation Project

SCWA ARDEN SERVICE AREA PHASE 2B PROJECT BOUNDARY

